

GRE-35-4.26

PID 80468

Project Schedule Update

- | | |
|--|-------------|
| ✓ Project Kick Off | Completed |
| ✓ Preliminary Engineering -
Develop Conceptual Alternatives | Completed |
| ✓ Environmental Field Studies | Completed |
| ✓ 1 st Public Involvement Meeting | Completed |
| ➤ Begin Feasible Alternatives
For Further Study | Winter 2009 |
| ➤ 2 nd Public Involvement Meeting | Fall 2010 |
| ➤ Determine Preferred Alternative | Winter 2010 |
| ➤ Finalize Environmental Document/
Prepare Stage 1 Plans | Spring 2011 |
| ➤ Final Design – Pending Funding | 2013 |
| ➤ Right of Way – Pending Funding | 2014 |
| ➤ Construction – Pending Funding | 2014 |